COMPLETION REPORT

1	Name of the work	Immprovements to main & cross roads in Venkateshara Layout, Gurunanjaiah Layout, Anjaneya Layout at Abbigere, in ward No. 12, in Shettyhalli Sub -Division
2	Sanctioned Estimate No. & Date	AC/DZ/AA/881/13-14. Dt: 04/03/14 CE/DZ/TS/51/13-14, Dt: 20.05.14.
3	Head of Account which is chargeable	P.Code. P-2654 Job Code: 012-14-000040
4	Instrument Order NO. & Date	EE/DD/WO/96/13-14. Date: 27/06/2014.
5	Name Of Contractor	K.R.I.D.L
6 a	Time Stipulated for Completion of work	90 Days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB : 22521/14-15 Pg : 225109 to 225115/1
8	Check Measurement of the Asst	MB: 22521/14-15 Pg: 225109 to 115/1
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/junior Eng	Ravi.N.K
	b) Asst. Exe Engineer	Jayalingappa.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
47,50,000.00	46,60,753.00	—	89247=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi.N.K
ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION,
BANGALORE-560 010